

Brian Wallace
Matt Jones
Ryan Weathersby
Lavon Davis

1. Did you include switchboard replacement including disconnecting/reconnecting existing feeders? **Yes**
2. Did you include new grounding for switchboard? **Yes**
3. Did you include transformer replacement, including busduct replacement with feeders? **Yes**
4. Did you include UPS upgrades? **Yes**
5. Did you include PDU replacement and rework of circuits within data center? **Yes**
6. Did you include recircuiting existing AC split systems to different panels? **Yes**
7. Did you include SPD upgrades where noted on plans? **Yes**
8. What transformer manufacturer did you use? **Maddox**
9. What crane service are you using for transformer work? **Sims Crane & Equipment**
10. What switchboard manufacturer did you use? **Square D**
11. What PDU manufacturer did you use? **Eaton**
12. Did you include Florida Critical Power as sub-contractor for UPS upgrades? **Yes**
13. Did you include vertical rack-mount power strips? **Yes**
14. Did you include GFCI and ERMS testing on new switchgear per one line notes? **No, not included in bid, but A West is willing to cover additional cost to include that scope of work in their bid.**
15. Did you include demo and hauling of all equipment removed? **Yes**
16. Did you include fuel allowance of \$4500? **Yes**
17. Did you include weekend labor rates for all outage work? **Yes**
18. Did you include switching and operating of 15kV switches scope of work? **Yes**
19. What lead times are you aware of for switchgear, transformer, and PDU's? **Square D = 34 weeks, TX = 26 weeks, PDUs = 56 weeks**
20. Do you see anything of concern right now with the project? **No, other than testing as noted in item 14 above.**