REQUEST FOR INFORMATION

RFI# 1

Please type or print legibly

TO: DMVA
Attn: Tina Rebuck

FROM: Mohawk Group, Inc.
5050 Tilghman St, STE 100
Allentown, Pa 18104

DATE: 6-5-26
RE: CONTRACT NO. 6100066123

TITLE: SOF Simulator Facility
LOCATION: Middletown PA

SUBJECT: Pan Filled Stair Finish
SPEC.REF.
DWG.REF. A601

PRIORITY: [X] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

Please clarify the finish on treads of the metal stairs. The finish schedule for Stair A and Stair B says LVT, however that could only be meant to indicate finish for the floor in those stair towers.

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Brian Olinger DATE: June 8, 2026

The tread finish is to be painted steel plate with abrasive coating (05 51 00-2.03.C).
The floor finish at the first and second floor landings is to be LVT.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____

(Rev. 10/16)