REQUEST FOR INFORMATION

SOF Construct Simulator Facility — MC-130J

RFI Number:	**RFI-007**	**Date:**	June 9, 2026
Project:	SOF Construct Simulator Facility — MC-130J	**Project No.:**	SHYQ149104
Submitted By:	Uhrig Construction	**Spec Section:**	09 65 19 — Resilient Tile Flooring
Drawing Ref.:	Floor Finish Schedule / Stair Details (not found in provided documents)	**Priority:**	**Required for Bid**

DIRECTED TO

Maj Alex J. Seidel, USAF ANG — 193 SOCES/DBCE
alex.seidel.2@us.af.mil

Lt Col David A. Colna Jr., USAF ANG — 193 SOCES/BCE
david.colna@us.af.mil | david.colna.1@us.af.mil

Tina Rebuck — PA DMVA
trebuck@pa.gov

QUESTION 1 — ESD / Static Dissipative Tile

Background:

Section 09 65 19 (Resilient Tile Flooring) specifies Luxury Vinyl Tile (LVT) only. No ESD or static dissipative tile product is identified in the specification or on the drawings provided in the bid documents. No manufacturer, model, or performance standard for static dissipative flooring has been indicated.

Question:

The contract documents do not include a specification or drawing reference for ESD (Electrostatic Dissipative) tile. Please confirm:

1. Is ESD / static dissipative tile required on this project? If yes, in which rooms or areas?
2. If required, please provide the specified manufacturer, product name, and applicable performance standard (e.g., ANSI/ESD S20.20, ASTM F150).

Bidder cannot confirm scope or price ESD tile without clarification.

QUESTION 2 — Stair Tread / Nosing Finish

Background:

Section 05 51 00 (Metal Stairs) specifies steel treads with abrasive coating and factory-fabricated metal nosings. Section 09 65 19 (Resilient Tile Flooring) makes no reference to stair applications. No finish schedule has been provided that assigns LVT, rubber nosing, or vinyl treads to the stair assembly. The drawings provided do not include stair finish details.

Question:

Please confirm the intended finish on stair treads and nosings:

1. Are stair treads to receive LVT flooring with a rubber nosing strip?
2. Or are stair treads to receive a separate vinyl or rubber stair tread with integral nosing?

3. If resilient flooring is required on stairs, please provide the applicable specification section, manufacturer, and product reference.

Bidder cannot confirm stair finish scope without clarification.

Response requested prior to bid closing. Please respond via addendum or written clarification.

Question 1:
1. Yes ESD flooring is required where listed in the Room Finish Schedule.

2. See Addendum #2 for specification section 09 65 00.

Question 2:
1. 2. & 3. Stair tread finish is to be painted steel plate with abrasive coating (05 51 00-2.03.C.). Floor finish at first and second floor landings is to be LVT.