REQUEST FOR INFORMATION

RFI# 02 **Please type or print legibly**

TO: Department of Military Veterans Affairs

DATE: 05.27.26
RE: CONTRACT NO. .1 General Construction

TITLE: DMVA- PANG (Middletown) DMVA42260052
LOCATION: REBID) SOF Simulator Facility
Solicitation# 6100066123

FROM: East Coast Contracting Inc.
160 Lamont Street
New Cumberland, PA 17070

SUBJECT: Ceramic
SPEC.REF.
DWG.REF.

PRIORITY: [ ] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

Ceramic:

- Confirm 6"x6" tile on the floor? The product picked offers that size, finish is matte, however larger sizes that maybe better for the floor tile are also available
- Confirm the ceramic cove base at the floor and bullnose at the top along with corner pieces and Schluter for outside corners.

Other Items:

- Can we confirm if the stairs are getting finishes?
- ESD - Confirm Armstrong Static Dissipative Tile for the "ESD" called out on the finish schedule (no Spec) is acceptable

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Brian Olinger DATE: June, 2, 2026

1. A 12x12 tile is an acceptable substitution to 6x6 tile as shown on the drawings.

2. Yes, cove base at the base of wall to match the wall tile. Top edge of wall tile to be bullnosed. Aluminum trim to be used at outside corners and other locations for a finished look that cannot be provided by standard manufacturer trim pieces.

3. Stairs to be painted.

4. Yes, Armstrong Excelon SDT or similar is acceptable.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____