REQUEST FOR INFORMATION

RFI# _____ **Please type or print legibly**

TO: Tina Rebuck

FROM: eciConstruction

DATE: 6/4/2026
RE: CONTRACT NO. 42260052

TITLE: SOF Construct Simulator Facility
LOCATION: PA Air National Gaurd

SUBJECT: Detail (4/A101)
SPEC.REF.
DWG.REF.

PRIORITY: [ ] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

Detail (4/A101) calls for foundation insulation protection. What product s to be used for this protection?

This detail also does not show any waterstop material between the ICFs and the grade beam. Should waterstop material be used in this application? Should waterstop be used at the elevator pit walls?

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Brian Olinger DATE: June 10, 2026

Insulation protection material is specified in section 07 21 00-2.04.C.

Waterstop is not required between the ICF and gradebeam and also not required at the elevator pit walls.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____