REQUEST FOR INFORMATION

RFI# _____ **Please type or print legibly**

TO: Tina Rebuck

FROM: eciConstruction

DATE: 6/4/2026
RE: CONTRACT NO. 42260052

TITLE: SOF Construct Simulator Facility
LOCATION: PA Air National Gaurd

SUBJECT: Drywall Above ACT
SPEC.REF.
DWG.REF.

PRIORITY: [ ] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

Wall sections on drawings A301 thru A304 show drywall being attached directly to the ICF walls and extending 6" above finish ceiling. On previous ICF jobs we have completed, code required this drywall to extend all the way to deck for no exposed insulation in order to meet the requirements for flame spread. Please confirm the height of the drywall.

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Brian Olinger DATE: June 10, 2026

Yes, gypsum board should continue the full height of the ICF wall to cover the insulation.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____