REQUEST FOR INFORMATION

RFI# _____ **Please type or print legibly**

TO: Tina Rebuck

FROM: eciConstruction

DATE: 6/10/2026
RE: CONTRACT NO. 42260052

TITLE: SOF Construct Simulator Facility
LOCATION: PA Air National Gaurd

SUBJECT: Simulator Foundation
SPEC.REF.
DWG.REF.

PRIORITY: [ ] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

Drawing S101 calls for the simulator foundation to be 30" thick. The section cut going through this (5/S302) shows this as 36" thick. Additionally, all of the other pile caps are a minimum 48" thick. Given this is an critical aspect of this building, please confirm the thickness of the simulator foundation.

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Gray Garbacik DATE: June 12, 2026

Drawing S101, simulator foundation is correct as shown on the drawings (30 inches). There are no dimensions shown on section 5/S302.

Pilecap thickness are shown on the pilecap schedule on S502

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____