REQUEST FOR INFORMATION

RFI# 1 **Please type or print legibly**

TO: Owner

DATE: 6/9/2026
RE: CONTRACT NO. SHYQ149104

TITLE:
LOCATION: Roof

FROM: GR Sponaugle

SUBJECT: RTU Disconnect sSPEC.REF.
DWG.REF. E207, E701, E801

PRIORITY: [ ] 48 Hours
[x] Routine (10) Days

INFORMATION REQUIRED:

On sheet E701, (RL) – relocated equipment is noted for AHU-02 while the disconnect is not (RL). Sheet E207, note 2 says, "Relocate Disconnect switch with equipment." The Disconnect Means Schedule on sheet E801 also has DS2 (and others) listed in a way that implies they are to be furnished "NEW". Requesting clarification on what distribution equipment is to be (RL) and/or "NEW".

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Robert L Pryor DATE: 6/15/2026

Disconnect switch should be relocated with equipment per E701 and E207.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____

(Rev. 10/16)