REQUEST FOR INFORMATION

RFI# 15

Please type or print legibly

TO: Tina Rebuck

FROM: eciConstruction

DATE: 6/10/2026

RE: CONTRACT NO. 42260052

TITLE: SOF Construct Simulator Facility

LOCATION: PA Air National Gaurd

SUBJECT: ICFs

SPEC.REF.

DWG.REF.

PRIORITY: [ ] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

There is a discrepancy between the architectural drawings and the structural drawings regarding the thickness of the ICF walls. The As call for 8" of concrete, the Ss call for 10" of concrete, please clarify.

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Brian Olinger DATE: June 12, 2026

The Structural drawings govern the required thickness of the concrete. Without knowing which architectural detail(s) are in question it is difficult to provide a more specific clarification.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____