REQUEST FOR INFORMATION

RFI# _____ **Please type or print legibly**

TO: Tina Rebuck

FROM: eciConstruction

DATE: 6/15/2026
RE: CONTRACT NO. 42260052

TITLE: SOF Construct Simulator Facility
LOCATION: PA Air National Gaurd

SUBJECT: Roof Drains
SPEC.REF.
DWG.REF.

PRIORITY: [ ] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

Please provide a size and type of material for the underground roof drain leaders to be tied into the storm water system.

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Corey Bray DATE: June 16, 2026

All underground roof drain piping is labeled on C102 - Grading and Drainage Plan. On sheet C503, Detail 2, Cast Iron Downspout Boot Detail is also included to route the building downspout underground to the conveyance system.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____