BULLETIN NO.2 – AMENDMENT TO DRAWING MP-101, MP 102, MH107

Fresno VAMC Renovate Acute Respiratory Clinic - 570-23-223

Bulletin No. 2 amends drawings MP-101, MP 102, and MH107 to include elements surrounding room pressure monitors and hot water/chilled water routings.

MP 101 updates the expected demolition notes to include phasing considerations for chilled water rerouting to ensure minimal downtime, as well as infection control requirements associated with necessary work.

MP 102 includes new chilled and hot water routing requirements. An updated tie in location for dedicated hot water reheat system detailed with a point of connection, isolation valves and infection control requirements for the associated work. There are chilled water risers to remain in place and continue to service other areas require phasing to minimize downtime as well as contractor responsibility to re-reroute the lines that move vertically through the space to remain in service. Contractor means and methods to identify best new location and infection control requirements above and/or below as necessary.

MH 107 is amended to include room pressure monitors for the remaining exam rooms that had not appeared to print during final submission.

All items are clouded in the revised documents provided 6/18/2026.