KITCHEN HOOD FIRE INSPECTION REPORT

Integrity Fire
–Safety Services–

JOB NUMBER	42102653
PO NUMBER (IF ANY)	NA
DATE PERFORMED	3/17/2026
INSPECTOR(S) INITIALS	JJ/CR

BUILDING/PROPERTY NAME	VA MEDICAL CENTER (CLC HOOD)

STREET, CITY,STATE, ZIP CODE	2121 NORTH AVE	GRAND JUNCTION	CO	81501

JURISDICTION	GRAND JUNCTION FIRE

SITE CONTACT INFORMATION

PRIMARY CONTACT	
NAME	TIA CLEMMER
TITLE	HEALTHCARE ENGINEER
PHONE NUMBER	970-852-7243
EMAIL	TIA.CLEMMER@VA.GOV

SECONDARY CONTACT	
NAME	NA
TITLE	
PHONE NUMBER	
EMAIL	

MONITORING	
PHONE NUMBER	1.800.631.2299

MONITORING	
ACCOUNT NUMBER	#2615QB

NFPA REFERENCES AND PROCEDURE

YOUR KITCHEN HOOD EXTINGUISHING SYSTEM(S) ARE REQUIRED TO BE THOROUGHLY INSPECTED, TESTED AND MAINTAINED EVERY 6 MONTHS BY AN APPROVED SERVICING COMPANY IN ACCORDANCE WITH THE FOLLOWING NFPA CHAPTER REFERENCES:

NFPA 96 2017 EDITION

TESTING MUST INCLUDE CONTROL EQUIPMENT, INITIATING DEVICES, HVAC/ ELECTRICAL/GAS SHUTDOWN, LINKAGE REPLACEMENT (ANNUALLY) AND ALARM NOTIFICATION APPLIANCES. SEE THE BELOW LIST OF VARIOUS TESTING DEVICES:

- ✓ VISUAL AND FUNCTIONAL TESTING OF THE INITIATING COMPONENTS.
- ✓ VISUAL INSPECTION TO VERIFY PROPER SUPPRESSION APPLICATION.
- ✓ VISUAL INSPECTION & VERIFICATION OF CYLINDER SERVICE DATES.
- ✓ REPLACEMENT OF COMPONENTS PER CODE REQUIREMENTS (SEMI-ANNUALLY).
- ✓ VISUAL AND FUNCTIONAL TESTING OF ALL SHUNT OPERATIONS AND SHUTDOWN.
- ✓ ALARM SIGNAL TRANSMISSION TO CENTRAL STATION VERIFICATION (IF APPLICABLE)
- ✓ VISUAL AND FUCNTIONAL VERIFICATION OF ALARM SIGNALS SENT TO THE FIRE ALARM PANEL.
- ✓ VISUAL INSPECTION OF PORTABLE EXTINGUISHER UNITS AND VERIFICATION OF PROPER CLASS RATING FOR APPLICATION.

Integrity Fire
–Safety Services–

Integral to your *Safety*. Because it *Matters*.
303.557.1820
www.integrityfiresafetyservices.com

BUILDING NAME	VA MEDICAL CENTER (CLC HOOD)	DATE	3/17/2026	TECH(S)	JJ/CR	JOB #	42102653

INSPECTION INTERVAL

ANNUAL		SEMI-ANNUAL	X

SYSTEM INFORMATION

SYSTEM TYPE	WET CHEMICAL	CARTRIDGE DATE	2010				
MANUFACTURER	ANSUL	CARTRIDGE WEIGHT	35 1/2 OZ				
MODEL	ANSUL R-102	6 YR/HYDRO DUE DATE	PAST DUE/NEEDS NEW CARTRIDGE				
TEST DATE/LAST HYDRO	PAST DUE / 1 1/2 GAL. CYLINDER 2008 YR	U.L. 300 COMPLIANT		YES	X	NO	

HOOD INSPECTION CHECKLIST

QUESTION	Y	N	N/A	NOTE #
SYSTEM SHOWS NO VISIBLE SIGNS THAT IT HAS FIRED OR BEEN TAMPERED WITH	X			
SYSTEM DESIGN HAS NOT BEEN CHANGED	X			
FUSIBLE LINK TESTED & SYSTEM ACTIVATED UPON TEST	X			
MANUAL PULL STATION OPERATION & SUCESSFULLY ACTIVATED SYSTEM	X			
CONFIRMED ALL CONDUIT & PIPING IS SECURED	X			
PROPER BLOWN DOWN PERFORMED			X	
EACH HAZARD PROPERLY COVERED WITH CORRECT NOZZLES	X			
ALL NOZZLE CAPS/SEALS ARE REPLACED & CLEAR OF BLOCKAGE	X			
CHECKED PRESSURE GAUGE INDICATOR FOR OPERABLE RANCE			X	
INTERNAL INSPECTION & CHEMICAL WEIGHT VERIFIED (ANSUL)	X			
ACTUATION HOSE INSPECTED FOR DAMAGE	X			
VERIFIED EXHAUST FAN IS OPERATIONAL	X			
VERIFIED MAKE-UP AIR IS OPERATION (PAINT BOOTH)			X	
ELECTRIC SHUTDOWN OPERATIONAL	X			
PROPER OPERATION OF WORKING GAS VALVE(S)			X	
FAN WARNING SIGN ON HOOD	X			
ALL FILTERS ARE REPLACED	X			
INSPECTION & SERVICE TAG ON SYSTEM CYLINDER/MANUAL PULL	X			
SYSTEM IS COMPLIANT	X			
SYSTEM RESET TO NORMAL OPERATION	X			
NO DEFICIENCES WITH OPERATION OR COVERAGE	X			
PROPER HAND HELD PORTABLE EXTINGUISHER(S)	X			
PROPERLY SERVICED? (CLASS K IN KITCHEN?)		**X**		
DATES ON MODULAR BATTERY — DATE:			X	
LINEAR ACTUATOR MANUFACTURER DATE: — DATE:			X	

ELECTRICAL SHUNT LOCATION	ROOM 147 / ELECTRICAL PANEL							
GREASE ACCUMULATION	LOW	X	MODERATE		EXCESSIVE		NOTE #:	
VERIFIED OPERATIONS	ALARM	YES	ELEC./LIGHTS	YES	APPLIANCES	YES	NOTE #:	
REPLACE FUSIBLE LINKS (SEMI-ANNUAL INSPECTION)	COUNT	**1**			TEMP	**360°**		

SYSTEM DIMENSIONS

PLENUM SIZE	40'X36"	DUCT SIZE	8 X 8	NOZZLE TYPE	1N/PLENUM/1W DUCT	NOZZLE #	3 TOTAL
APPLIANCE	FLAT TOP						
DIMESIONS	36" X 24"						
NOZZLE #	260						
NOZZLE HEIGHT	42"INCH						

HOOD CHECKLIST AND INFORMATION

KITCHEN HOOD FIRE INSPECTION REPORT

Integrity Fire
–Safety Services–

Integral to your *Safety*. Because it *Matters*.
303.557.1820
www.integrityfiresafetyservices.com

BUILDING NAME	VA MEDICAL CENTER (CLC HOOD)	DATE	3/17/2026	TECH(S)	JJ/CR	JOB #	42102653

#	DEFICIENCY LIST & PROPOSED SOLUTIONS	MAKE/MODEL	SEVERITY
1.	HYDRO PAST DUE ON CO2 TANK		Minor
2.	CLC KITCHEN FIRE EXTINGUISHER NOT COMPLAINT(6YR. HYDRO TEST NEEDED)	K/CLASS 6LT	Critical

#	GENERAL NOTES & SITE OBSERVATIONS	SEVERITY
1.	ANSUL HOOD SYSTEM IS FULLY FUNCTIONAL	

Listed above are any General Notes to report. This section also contains any issues that were found during inspections and either require a substantial investment to correct (permits, engineering, etc.) than the above-listed deficiencies, or may have been previously approved in its as-is condition by the Authority Having Jurisdiction. Please contact our office if you would like information, consultation, or services for any items contained therein.