REQUEST FOR INFORMATION

RFI# _____ **Please type or print legibly**

TO: Tina Rebuck

FROM: eciConstruction

DATE: 6/4/2026
RE: CONTRACT NO. 42260052

TITLE: SOF Construct Simulator Facility
LOCATION: PA Air National Gaurd

SUBJECT: Air Barrier/Weather Barrier
SPEC.REF.
DWG.REF.

PRIORITY: [ ] 48 Hours
[ ] Routine (10) Days

INFORMATION REQUIRED:

None of the wall sections show any type of air barrier or weather barrier (Tyvek) behind the fiber cement siding. Please confirm nothing is required.

Distribution: DMVA Project Manager, DMVA FCMM

REPLY

Be sure to indicate on form whether change order is required. Answer RFI without delay.

FROM: Brian Olinger DATE: June 10, 2026

Weather barrier is not required at the exterior face of the ICF. Weather barrier is required at other locations as shown on the drawings with a dashed red line.

_____ A response is appended to this RFI, since a more detailed explanation is required.

Distribution: **DMVA Project Manager**
DMVA CONTRACTING OFFICER
DMVA Professional
Contractor(s)
Other: _____