Appendix E – Road Log

Road Log 42N02 from 42N02A			Road Log 42N05 from 42N02			Road Log 42N14 from 42N15		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N02 & 42N02A	Begin roadway reconditioning (Crown)	0.00	Intersection 42N05 & 42N02	Clean Culvert	0.00	Intersection 42N14 & 42N15	
0.50	Intersection 42N02B	End roadway reconditioning	0.10		Construct drain dip left	0.10		Construct drain dip right
0.55		Construct drain dip right	0.20		Construct drain dip right	0.20		Construct drain dip right
0.58		Construct drain dip left						
0.70		Construct drain dip left						
0.75		Clean culvert						
0.80		Clean culvert						
0.90		Construct drain dip left						
1.00		Clean culvert						

Road Log 42N15 from 42N14 to 42N52			Road Log 42N15 from Rock Pit			Road Log 42N15 continued		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N15 & 42N14	Begin realignment left	0.00	Rock Pit		0.85		Construct drain dip right
0.30		End realignment left	0.05		Reinstall drain	0.90		Construct drain dip right
0.35		Construct drain dip right	0.10		Reinstall drain	0.95		Construct drain dip right
0.35		Begin realignment left	0.20		Construct drain dip left	1.00		Construct drain dip right
0.85		Construct drain dip right	0.25		Construct drain dip right	1.10		Construct drain dip right
0.85		Begin realignment right	0.50		Construct drain dip left	1.15		Construct drain dip right
1.00	Intersection 42N52	End realignment right	0.60		Construct drain dip left	1.20	Intersection spur 42N15A	Construct drain dip right
			0.70		Construct drain dip left	1.20	Intersection spur 42N15A	Begin realignment left
			0.80		Construct drain dip right	1.25		Construct drain dip right

Road Log 42N15 continued			Road Log 42N15 continued			Road Log 42N15A		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
1.275		Construct drain dip right	1.65	Intersection RR access road	Begin realignment curve right	0.00	Intersection 42N15 & 42N15A	Begin outslope left (roadway reconditioning)
1.30		Construct drain dip right	1.70		End realignment curve right	0.10		Construct drain dip left
1.35		Construct drain dip right	1.80	Intersection 42N15NA	Begin new realignment	0.30		End outslope left
1.40		Construct drain dip right	1.90	Intersection 42N15N (Trestle)	End new realignment	0.30		Construct drain dip left
1.45		Construct drain dip right				0.40		Construct drain dip left
1.50		Construct drain dip right				0.45		Construct drain dip left
1.55		Construct drain dip right				0.48		Construct drain dip left
1.60		Construct drain dip right				0.50		Construct drain dip left
1.65	Intersection RR access road	End realignment left				0.60		Construct drain dip left

Road Log 42N15A continued			Road Log U42N15E from 42N15 to RR			Road Log U42N15E continued		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.60		Begin untreated aggregate course	0.00	Intersection 42N15/Hwy 97	Begin realignment right	0.60		Construct drain dip right
0.90		Construct drain dip left	0.10	Intersection 42N73	End realignment right	0.70		Construct drain dip right
0.95		End untreated aggregate course	0.10	Intersection 42N73	Begin outslope left & berm removal (roadway reconditioning)	0.75		Construct drain dip right
0.95		Begin realignment right	0.16		Begin outslope right & berm removal (roadway reconditioning)	0.77		Construct drain dip right
1.10	Intersection 42N15	Construct drain dip left	0.20		End outslope right & berm removal	0.80		Construct drain dip right
1.10	Intersection 42N15	End realignment right	0.20		Begin realignment right	0.90		Construct drain dip right
			0.25		End realignment right	0.95		Construct drain dip right
			0.40	Intersection 42N15D	Construct drain dip right	1.00		Construct drain dip right
			0.50		Begin realignment left	1.10		Construct drain dip right

Road Log U42N15E continued			Road Log 42N15Y from 42N33			Road Log 42N16 from 43N19		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
1.20		Construct drain dip right	0.00	Intersection 42N15Y & 42N33		0.00	Intersection 42N16 & 43N19	Construct drain dip right
1.30		Construct drain dip right	0.10		Construct drain dip right	0.05		Construct drain dip right
1.35		Construct drain dip right	0.20		Construct drain dip right	0.10		Construct drain dip right
1.40		Construct drain dip right	0.40	Intersection 42N15YA	Begin clearing and grubbing	0.15		Construct drain dip right
1.60	Intersection U42N15E & U42N15H	End realignment right	1.40	Wilderness boundary	End clearing and grubbing	0.25		Construct drain dip right
						0.30		Construct drain dip right
						0.40		Begin outslope right (roadway reconditioning)
						0.50		Construct drain dip right
						0.55		End outslope right (roadway reconditioning)

Road Log 42N16 from 43N19 cont.			Road Log 42N16 from 43N19 cont.			Road Log 42N16 from 43N19 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.70	Intersection 42N16 & 42N34		1.30		Construct drain dip right	2.20	Intersection 42N16 & 42N16B	Construct drain dip right
0.80		Construct drain dip right	1.40		Construct drain dip left	2.30		Begin outslope right (roadway reconditioning)
0.85		Construct drain dip right	1.50		Construct drain dip right	2.40		End outslope right (roadway reconditioning)
0.90		Construct drain dip right	1.65		Construct drain dip right	2.40		Construct drain dip right
1.00		Construct drain dip right	1.80		Construct drain dip right	2.50		Construct drain dip left
1.05		Construct drain dip right	1.80		Begin untreated aggregate course	2.60		Construct drain dip left
1.10		Construct drain dip right	1.90		Construct drain dip right	2.65		Construct drain dip left
1.20		Construct drain dip right	2.00		Construct drain dip right	2.70		Construct drain dip left
1.25		Construct drain dip right	2.00		End untreated aggregate course	2.75		Construct drain dip left

Road Log 42N16 from 43N19 cont.			Road Log 42N16 from 43N19 cont.			Road Log 42N16 from 43N19 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
2.85		Construct drain dip left	4.00		Construct drain dip left	6.05		Construct drain dip left
2.90		Construct drain dip left	4.05		Construct drain dip left	6.10		Construct drain dip left
2.95		Construct drain dip left	4.20	Intersection 42N16 & 42N16D		6.60		Construct drain dip left
3.00		Construct drain dip left	4.60		Construct drain dip right	6.80		Construct drain dip left
3.05		Construct drain dip left	4.70		Construct drain dip right	6.90		Begin roadway reconditioning
3.10	Intersection 42N16 & 42N97	Construct drain dip left	5.20		Construct drain dip left	7.40		End roadway reconditioning
3.20		Begin outslope left (roadway reconditioning)	5.30		Construct drain dip left	7.80	Intersection 42N16 & 43N19	
3.40		End outslope left (roadway reconditioning)	5.40	Intersection 42N16 & 42N16D				
3.50		Construct drain dip left	5.60		Construct drain dip right			

Road Log 42N16A from 42N16			Road Log 42N16B from 42N16			Road Log 42N16C from 42N16		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	intersection 42N16A and 42N16		0.00	Intersection 42N16B & 42N16		0.00	Intersection 42N16C & 42N16	Construct drain dip right
0.10		Construct drain dip left	0.05		Construct drain dip right	0.05		Construct drain dip right
0.15		Construct drain dip left	0.10		Construct drain dip right			
0.30		Construct drain dip left	0.20		Begin clearing and grubbing			
0.50		Construct drain dip left	0.25		End clearing and grubbing			
0.60		Construct drain dip left						

Road Log 42N15 from 42N73			Road Log 42N18 from 43N19			Road Log 42N18 from 43N19		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N15 & 42N73		0.00	Intersection 42N18 & 43N19		1.60	Intersection 42N18 & 42N18B	
0.20		Begin realignment left	0.10		Construct drain dip right	1.70		Reconstruct curve (roadway reconditioning)
1.12		End realignment left	0.20		Construct drain dip left	2.00		Construct drain dip right
1.14	Intersection 42N15 & RR access road		0.40		Construct drain dip right			
			0.50		Construct drain dip right			
			0.50		Begin berm removal (roadway reconditioning)			
			0.60		Construct drain dip right			
			1.20		Construct drain dip right			
			1.20		End berm removal (roadway reconditioning)			

Road Log U42N18A from 42N18AA			Road Log U42N18B from 42N18			Road Log 43N20 from 43N21		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection42N18A & 42N18AA		0.00	Intersection U42N18B & 42N18	Begin clearing and grubbing	0.00	Intersection 42N20 & 43N21	
0.05		Construct drain dip right	0.05		Construct drain dip right	0.20		Construct drain dip left
0.20		Construct drain dip right	0.10		Construct drain dip right	0.30		Construct drain dip left
0.40		Construct drain dip right	0.20		Construct drain dip right	0.50		Construct drain dip right
0.70		Construct drain dip right	1.00	Intersection U42N18B & 43N19	End clearing and grubbing	0.70		Construct drain dip left
						0.80		Construct drain dip left
						0.90		Construct drain dip right
						1.30		Construct drain dip right
						1.50		Construct drain dip left

Road Log 43N20 from 43N21 cont.			Road Log 42N33 from 43N21			Road Log 42N33 from 43N21 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
2.00		Construct drain dip left	0.00	Intersection 42N33 & 43N21	Begin outslope left (roadway reconditioning)	0.27		Construct drain dip left
2.60		Construct drain dip left	0.01		End outslope left (roadway reconditioning)	0.30		Construct drain dip left
3.50		Construct drain dip left	0.01		Construct drain dip left	0.35		Begin outslope left (roadway reconditioning)
3.50		Begin untreated aggregate course	0.05		Construct drain dip left	0.50		Construct drain dip left
3.60		End untreated aggregate course	0.10		Construct drain dip left	0.60		Construct drain dip left
3.60		Construct drain dip left	0.15		Construct drain dip left	0.70		Construct drain dip left
3.80		Construct drain dip left	0.20		Begin outlsope left (roadway reconditioning)	0.70		End outslope left (roadway reconditioning)
			0.25		End outslope left (roadway reconditioning)	0.75		Construct drain dip left
			0.25		Construct drain dip left	0.77		Begin roadway reconditioning

Road Log 42N33 from 43N21 cont.			Road Log 42N33 from 43N21 cont.			Road Log 42N33 from 43N21 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.80		End roadway reconditioning	1.60		Begin roadway reconditioning	2.10		Construct drain dip left
0.90		Construct drain dip left	1.70		Construct drain dip right	2.15		Construct drain dip right
0.90		Begin roadway reconditioning	1.75		Construct drain dip right	2.20		Construct drain dip left
1.10		End roadway reconditioning	1.76		Construct drain dip right	2.30		Construct drain dip left
1.20		Construct drain dip left	1.85		Construct drain dip left	2.30		Begin roadway reconditioning
1.30		Begin roadway reconditioning	1.88		Construct drain dip left	2.40		Construct drain dip left
1.50		Construct drain dip right	1.90		End roadway reconditioning	2.42		Construct drain dip right
1.55		End roadway reconditioning	2.00		Construct drain dip left	2.45		Construct drain dip right
1.60		Construct drain dip left	2.05		Construct drain dip left	2.45		End roadway reconditioning

Road Log 42N33 from 43N21 cont.			Road Log 42N34 from 42N16			Road Log 42N34 from 42N16 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
2.50		Construct drain dip right	0.00	Intersection 42N34 & 42N16	Begin berm removal (roadway reconditioning)	1.80		Construct drain dip right
2.55		Construct drain dip left	0.80		End berm removal (roadway reconditioning)	1.90		Construct drain dip right
2.60		Construct drain dip left	1.20		Begin clearing and grubbing	2.00	Intersection 42N34 & 42N33	End clearing and grubbing
			1.25		Construct drain dip right			
			1.40		Construct drain dip right			
			1.50		Construct drain dip right			
			1.60		Construct drain dip right			
			1.70		Construct drain dip right			
			1.75		Construct drain dip right			

Road Log 42N34A from 42N34			Road Log 42N44 from 42N16			Road Log 42N44 from 42N16 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N34A & 42N34		0.00	Intersection 42N44 & 42N16	Begin clearing and grubbing	1.15	Intersection 42N44 & 42N16	End clearing and grubbing
0.05		Construct drain dip right	0.40		Construct drain dip right			
0.10		Construct drain dip right	0.50		Construct drain dip right			
0.15		Construct drain dip right	0.55		Construct drain dip right			
0.20		Construct drain dip right	0.60		Construct drain dip right			
0.25		Construct drain dip right	0.90		Construct drain dip right			
0.30		Construct drain dip right	1.00		Construct drain dip right			
0.28		Begin clearing and grubbing	1.05		Construct drain dip right			
0.33		End Clearing and grubbing	1.10		Construct drain dip left			

Road Log 42N52 from 42N15			Road Log 42N71 from 42N16			Road Log 42N71 from 42N16 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N52 & 42N15	Begin realignment left	0.00	Intersection 42N71 & 42N16	Begin clearing and grubbing	0.70		Construct drain dip right
0.02		Begin realignment left	0.05		Construct drain dip right	1.00		End clearing and grubbing
0.60		Construct drain dip left	0.15		Construct drain dip right			
0.77		End realignment left	0.20		Construct drain dip right			
			0.30		Construct drain dip right			
			0.40		Construct drain dip right			
			0.50		Construct drain dip right			
			0.60		Construct drain dip right			
			0.65		Construct drain dip right			

Road Log 42N76 from 42N16			Road Log 42N76 from 42N16 cont.			Road Log 42N84 from Hwy 97		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N76 & 42N16	Begin outslope left (roadway reconditioning)	1.30		Begin roadway reconditioning	0.00	Intersection 42N84 & Hwy 97	Begin berm removal (roadway reconditioning)
0.10		End outslope left (roadway reconditioning)	1.40		End roadway reconditioning	0.05		Construct drain dip left
0.20		Construct drain dip left				0.10		End berm removal (roadway reconditioning)
0.50		Construct drain dip left				0.20		Construct drain dip right
0.60		Begin untreated aggregate course				0.30		Construct drain dip left
0.70		End untreated aggregate course				0.40		Construct drain dip left
0.70		Construct drain dip left				0.40		Begin berm removal (roadway reconditioning)
0.70		Begin roadway reconditioning				0.50		Construct drain dip left
1.20		End roadway reconditioning				0.60		Construct drain dip left

Road Log 42N84 from Hwy 97 cont.			Road Log 42N97 from 42N16			Road Log 42N97A from 42N97		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.70		Construct drain dip left	0.00	Intersection 42N97 & 42N16		0.00	Intersection 42N97A & 42N97	
0.80		Construct drain dip right	0.05		Construct drain dip right	0.05		Construct drain dip left
0.80		End berm removal (roadway reconditioning)	0.20		Construct drain dip left	0.25		Construct drain dip left
1.00		Construct drain dip right	0.30		Construct drain dip left	0.45		Construct drain dip left
1.30		Construct drain dip right	0.40		Construct drain dip right	0.50		Construct drain dip left
1.40		Construct drain dip left	0.45		Construct drain dip right			
			0.50		Construct drain dip right			

Road Log 43N07 from 43N16			Road Log 43N16 from 43N19			Road Log 43N16 from 43N19 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 43N07 & 43N16		0.00	Intersection 43N16 & 43N19	Begin clearing and grubbing	2.90		End clearing and grubbing
0.10		Construct drain dip left	0.50		Construct drain dip right			
0.30		Construct drain dip right	1.60		Construct drain dip right			
0.50		Construct drain dip right	1.70		Construct drain dip right			
0.80		Construct drain dip right	1.90		Construct drain dip right			
0.90		Construct drain dip left	2.00		Construct drain dip right			
1.00		Construct drain dip right	2.10		Construct drain dip right			
1.15		Construct drain dip left	2.20		Construct drain dip right			
1.30		Construct drain dip left	2.50		Construct drain dip right			

Road Log 43N19 from Hwy 97			Road Log 43N19 from Hwy 97 cont.			Road Log 43N19 from Hwy 97 cont.		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 43N19 & Hwy 97	Begin roadway reconditioning	1.20		End outslope left	3.00		Begin outslope left
0.10		Construct drain dip left	1.20			3.40		End untreated aggregate course
0.20		Begin realignment right	1.50			3.50		Construct drain dip right
0.50		End realignment left	1.60		Construct drain dip right	3.60		Construct drain dip right
0.60		Construct drain dip right	1.80		Construct drain dip right	3.60		Begin untreated aggregate course
0.70		Begin untreated aggregate course	1.90		Begin realignment right	3.70		End untreated aggregate course
0.80		End untreated aggregate course	2.40		End realignment right	3.80		Construct drain dip right
1.00		Construct drain dip right	2.40		Begin untreated aggregate course	3.95		Begin outslope right
1.10		Begin outslope left	2.80		Construct drain dip left	4.30		End outslope right

Road Log 43N19 from Hwy 97 cont.			Road Log 43N19 from Hwy 97 cont.			Road Log 43N19A from 43N19		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
4.80		Construct drain dip left	6.40		End roadway reconditioning	0.00	Intersection 43N19A & 43N19	
4.90		Construct drain dip right				0.50		Construct drain dip right
5.00		Construct drain dip right				0.60		Construct drain dip right
5.30		Construct drain dip left				0.65		Begin clearing and grubbing
5.35		Construct drain dip left				1.45		End clearing and grubbing
5.40		Construct drain dip left						
5.60		Construct drain dip left						
6.10		Construct drain dip left						
6.40		Construct drain dip right						

Road Log 43N21 from Hwy 97			Road Log 43N21 from Hwy 97 cont.			Road Log U42N18C from U42N18A		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 43N21 & Hwy 97		0.80		Begin realignment left	0.00	Intersection U42N18C & U42N18A	Begin grading
0.05		Begin realignment left	0.80		Construct drain dip left	0.65		End grading
0.10		End realignment left	1.05		Construct drain dip right			
0.10		Begin outslope left	1.60		End realignment left			
0.10		Begin untreated aggregate course	1.70		Begin realignment right			
0.25		End outslope left	2.00		End realignment right			
0.25		End untreated aggregate course	2.00		Construct drain dip left			
0.25		Begin realignment right	2.00		Begin realignment left			
0.80		End realignment right	3.80		End realignment left			

Road Log U42N12A			Road Log U43N72G			Road Log 42N15 from Hwy 97		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection U42N12A & 43N21	Begin linear grading	0.00	Intersection U43N72G & 42N73	Begin roadway obliteration	0.00	Intersection 42N15 & Hwy 97	
1.08		End linear grading	0.45		End roadway obliteration	0.50	Intersection 42N15 & U42N15E	Begin roadway obliteration
						1.40	Intersection 42N15 & U42N15GD	End Roadway Obliteration
						1.60	Intersection 42N15 & 42N14	Begin roadway obliteration
						2.41	Intersection 42N15 & 42N52	End Roadway Obliteration

Road Log 42N15 from 42N15A			Road Log 42N52 from 42N15			Road Log 42N16D from 42N16		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N15 & 42N15A	Begin roadway obliteration	0.00	Intersection 42N52 & 42N52B		0.00	Intersection 42N16D & 42N16	Construct berm to decom.
1.50		End roadway obliteration	0.03		Begin roadway obliteration	0.00		Begin roadway obliteration
1.60	Intersection 42N15 & 42N15K		1.50		End roadway obliteration	0.25		End roadway obliteration
						0.25		Construct berm to decom.

Road Log 43N21 from Hwy 97			Road Log 43N21 from Hwy 97 cont.			Road Log 43N19 from Hwy 97		
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 43N21 & Hwy 97		2.00		Begin roadway obliteration	0.20		Begin roadway obliteration
0.05		Begin roadway obliteration	3.80		End roadway obliteration	0.50		End roadway obliteration
0.10		End roadway obliteration				1.90		Begin roadway obliteration
0.25		Begin roadway obliteration				2.40		End roadway obliteration
0.80		End roadway obliteration						
0.80		Begin roadway obliteration						
1.60		End roadway obliteration						
1.70		Begin roadway obliteration						
2.00		End roadway obliteration						

Road Log 42N15A								
Milepost	Description	Action	Milepost	Description	Action	Milepost	Description	Action
0.00	Intersection 42N15 & 42N15A							
0.95		Begin roadway obliteration						
1.10	Intersection 42N15	End roadway obliteration						