8. INITIATING DEVICES

Type	Quantity	Addressable or Conventional	Alarm or Supervisory	Sensing Technology
Manual Pull Station				
Smoke Detector	31	ADRESSABLE	ALARM	PHOTOELECTRIC
Duct Smoke Detector				
Heat Detector				
Linear Heat Detection Cable				
Manual Release Station	2	ADRESSABLE	ALARM	CONTACTS
Abort Switch	2	ADRESSABLE	SUPERVISORY	CONTACTS
Maintenance By-Pass Switch	4	CONVENTIONAL	SUPERVISORY	CONTACTS
Control Head Monitor				
AIR SAMPLING PANEL	1 PRO 200D		ALARM	
Waterflow Switch				
Tamper Switch	1	ADDRESSABLE	SUPERVISORY	CONTACTS
Low Air Switch	1	ADDRESSABLE	SUPERVISORY	CONTACTS
Low Pressure Switch				
Lock-out Valve				

9. NOTIFICATION APPLIANCES

Type	Quantity	Description
Audible	5	BELLS
Visible	3	DISCHARGE STROBE
Combination Audible and Visible	5	HORN/STROBES

10. SYSTEM CONTROL FUNCTIONS

Type	Quantity
HVAC Shutdown	1
FRESH AIR FAN	1
Electric Control head	
Electric Actuator	
Initiator	
Solenoid	4
Elevator Recall	
DOOR RELEASE	1

11. INTERCONNECTED SYSTEMS

☑ This system does not have interconnected systems

☐ Interconnected systems are listed on supplementary sheet _____